CORNWALL LEBANON SCHOOL DISTRICT





APRIL 2024 BOARD REPORT

SCOPE					
Falcon Connector	 Site Security fence installed Job trailer delivered Trees & light poles removed on building site Temporary stone parking lot completed and striped Began force main: road cut, excavate and connect 4" sanitary line to manhole on Monticello Drive, continuing through Lincoln Avenue intersection. Excavate, install line, and backfill, continuing toward school Building No work completed at this time 				
PROJECT SUMMARY	We are very excited to see work commencing on the campus. The GC and site contractor have mobilized, completing the temporary parking lot, and installing the security fence. The light poles and most of the vegetation have been removed from the building site. The sanitary force main has begun with the tie-in to the township connection and crossing the busy Monticello/Lincoln intersection. We are looking forward to a productive month with the ongoing mobilization, sanitary installation, and building pad preparation.				

SCHEDULE

- Substantial Completion of Entire Project 05/05/25
- Final Completion (Including Punchlist) 06/09/25
- <u>Upcoming activities</u>: Continued Installation of Force Main Temporary Electric to Job Trailers Relocate Power to Site Lighting

BUDGET Change Order Status (Based on Change Orders Approved to Date)								
Contractor	Bid Award Amts	App Change Orders	Current CO %	Current Revised Contracts				
eciConstruction, LLC - GC	\$6,522,000.00	\$0.00	0.00%	\$6,522,000.00				
McCarty & Son, Inc EC	\$1,170,744.00	\$0.00	0.00%	\$1,170,744.00				
Vision Mechanical, Inc PC	\$596,488.00	\$0.00	0.0%	\$596,488.00				
A.H. Moyer, Inc MC	\$1,972,000.00	\$0.00	0.00%	\$1,972,000.00				

BUDGET Pending Change Orders							
Contractor	Contractor PCO #	Description of Work	PCO Amount	Status			
McCarty & Son, Inc EC	1	Patch Cords	(\$7,400.00)	For Review			
Vision Mechanical - PC	1	Plumbing Revisions per ASI 1R	(\$9,318.81)	For Review			

CORNWALL LEBANON SCHOOL DISTRICT





APRIL 2024 BOARD REPORT

PHOTOGRAPHS



Installation of Security Fence



Tree Removal at Falcon Connector Site



Temporary Stone Lot Completed and Striped



Arrival of Job Trailers



Force Main Connection at Monticello Drive



Force Main at Monticello Drive and Lincoln Ave Intersection